

Schedule of Items

Project Name: Moyer Creek Bridge

Contractor Name:

Signature:

Contractor Address:

SAM UEI:

Date:

Item No.	Description	Unit	Quantity	Unit Cost	Total
15101	Mobilization	Lump Sum	1		\$0
15221	Construction Survey and Staking	Lump Sum	1		\$0
15713	Soil erosion and pollution control	Lump Sum	1		\$0
20102	Clearing and Grubbing, Slash Treatment Methods for Tops and Limbs (f), Logs (f), and Stumps (f)	Lump Sum	1		\$0
20401	Roadway Excavation and Embankment, Placement Method 6	Lump Sum	1		\$0
20806	Structure Excavation and Backfill	Lump Sum	1		\$0
25101	Placed Riprap, Class 4 (Government Source)	Cubic Yard*	96		\$0
32203	Aggregate surface course, Compaction (B) (Government Source)	Cubic Yard*	68		\$0
57102	16'x40' Prefabricated Bridge Superstructure- Government Supplied-Transport, & Install (includes railing)	Lump Sum	1		\$0
57704	Prefabricated Treated Glulam Abutments; Fabricate, Transport, & Install	Lump Sum	1		\$0
62503	Seeding with Mulch, Method (a) Dry Method	Lump Sum	1		\$0
63306	Object Markers (Type 3)	Each	4		\$0
64801	Placed Channel Rock, Class CR-0, Method C (Government Source)	Cubic Yard*	12		\$0
64802	Placed Channel Rock, Class CR-1, Method C (Government Source)	Cubic Yard*	80		\$0
64803	Channel bench construction	Lump Sum	1		\$0
64804	Willow Transplants, 4 locations	Lump Sum	1		\$0

*Indicates Contract Quantities

The offeror shall insert a quote in **each** Bid Schedule opposite each pay name listed in the Schedule. A quote is not to be tendered for any item not listed. All other items not listed are indirect to one of the above items above.

B-2 - NOTE: Payment for bond premiums in accordance with Clause 52.232-5, Payments under Fixed-Price Construction Contracts, shall not be in addition to the contract price. Include bond payments under 151.01 Mobilization. Payment will be made on actual work performed as described in FP-03 109.01 unless otherwise noted.