

Infection Control Construction Permit

Project Title: FCA Deficiencies Multiple Buildings					Permit No:520-22-178	
Location of Construction: Building 15, 3, 30,31, T-102,104,105					Project Start Date: TBD	
Project Coordinator/COR: Paul Ezell					Estimated Duration: 180 days	
Contractor Performing Work: TBD					Permit Expiration Date:TBD	
Supervisor:					Telephone: 228-523-4653	
YES	NO	CONSTRUCTION ACTIVITY	YES	NO	INFECTION CONTROL RISK GROUP	
		TYPE A: Inspection, non-invasive activity	*		GROUP 1: Low Risk	
		TYPE B: Small scale, short duration, moderate to high levels	*		GROUP 2: Medium Risk	
✓		TYPE C: Activity generates moderate to high levels of dust, requires greater 1 work shift for completion			GROUP 3: Medium/High Risk	
		TYPE D: Major duration and construction activities Requiring consecutive work shifts			GROUP 4: Highest Risk	
CLASS I		1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace any ceiling tile displaced for visual inspection.				
CLASS II		1. Provides active means to prevent air-borne dust from dispersing into atmosphere 2. Water mist work surfaces to control dust while cutting. 3. Seal unused doors with duct tape. 4. Block off and seal air vents. 5. Wipe surfaces with disinfectant.				
* 4/12/20/2 2 TSC		6. Contain construction waste before transport in tightly covered containers. 7. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. 8. Place dust mat at entrance and exit of work area. 9. Remove or isolate HVAC system in areas where work is being performed.				
CLASS III		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of the duct system. 3. Complete all critical barriers or implement control cube method before construction begins.				
* 4/12/2022		6. Vacuum work with HEPA filtered vacuums. 7. Wet mop with disinfectant 8. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 9. Contain construction waste before transport in tightly covered containers.				
Date		4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.				
Initial TSC		5. Do not remove barriers from work area until complete project is thoroughly cleaned by Facilities Management Service. 10. Cover transport receptacles or carts. Tape covering. 11. Remove or isolate HVAC system in areas where work is being performed/				
CLASS IV		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of duct system. 3. Complete all critical barriers or implement control cube method before construction begins.				
Date		4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.				
Initial		5. Seal holes, pipes, conduits, and punctures appropriately. 6. Construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site.				
		7. All personnel entering work site are required to wear shoe covers 8. Do not remove barriers from work area until completed project is thoroughly cleaned by the Environmental Service Dept. 9. Vacuum work area with HEPA filtered vacuums. 10. Wet mop with disinfectant. 11. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 12. Contain construction waste before transport in tightly covered containers. 13. Cover transport receptacles or carts. Tape covering. 14. Remove or isolate HVAC system in areas where work is being performed.				
Construction taking place in negative pressure rooms where TB patients are housed or work with exhaust to these rooms? <u>Yes / ✓ No</u> If yes, the contractor must provide written certification that all employees assigned to the work site have a negative TB screening within 90 days prior to assignment to work area.						
Additional Requirements: Control dust while constructing Structure * Depends on Location- Class II Bldg. 15,2,31, T102,T104,T105 Class III Bldg. 3,30						
Infection Control: <i>Tanya Chandler</i>					COR: Paul Ezell	
Safety:					Contracting Officer:	

Adapted with permission V Kennedy, B Barnard, St Luke Episcopal Hospital, Houston TX,

CONTRACTING ONLY