



Report of Automatic Sprinkler Systems
Inspection, Testing, and Maintenance of Kitchen
Systems

Inspector: [REDACTED] SEMI-ANNUAL Inspection Date: December 28, 2022 Service Ticket #: 184334

Site:	System Inspected:	Area:	Site Contact:
James J Peters VA Medical Center 130 West Kingsbridge Road, Bronx, NY, 10468	System # 66-079006 Type: Kitchen Panel:	Kitchen/Hood 1 Floor: Ground Building:	[REDACTED] [REDACTED] [REDACTED]

NOT_DISPLAY

Location of Kitchen Shunt Switch

KPGEA breaker#4 by double doors

Date Fusible Links Replaced

12/28/2022 (2)360*. (1)Mechanical Pull Station

Renovation

N/A

Recharge

N/A

Fuel Shutdown

NO SHUNT TRIP SYSTEM INSTALLED

Electric

YES

Gas

YES

Last Hydro Test Date

2010

How many tanks

1

Size of Tank 1

3 gallon

COOKING APPLIANCE LOCATIONS FROM LEFT TO RIGHT:

Stove

Microwave. Conveyor toaster

Fryer

N/A

Griddle

N/A

All appliances properly covered w/ proper nozzles

YES

Duct & plenum covered w/ correct nozzles

YES

Check positioning of all nozzles

YES

System installed in accordance w/mfg. UL listing

YES

Hood.duct penetration sealed w/weld/UL device

YES

Check if seals intact, evidence of tampering

YES

If system has been discharge, report same	YES
Pressure gauge in proper range (if gauged)	N/A
Check cartridge weight (if applicable)	YES
Hydrostatic test date	YES
6 years maintenance date	YES
Inspect cylinders and mount	YES
Operate system from terminal link	YES
Test for proper operation from remote	YES
Check operation from micro switch	YES
Check operation of gas valve	YES
Clean nozzles	YES
Proper nozzle covers in place	YES
Check Fuse Links and clean	YES
Replace fuse links	YES
Check travel of cable nut/s hooks	YES
Piping & Conduit securely bracketed	YES
Proper separation between fryers & flame	YES
Proper clearance flame to filters	YES
Exhaust fan in operating order	YES
All filters replaced	N/A
Fuel shut-off in on position	YES
Manual & remote set seals in place	YES
Replace system covers	N/A
System operational & seals in place	YES
Slave system operational	YES
Clean cylinder and mount	YES
Fan warning sign on hood	YES
Personnel instructed in manual operation	YES
20 BC Extinguisher mounted	YES
Portable extinguishers properly serviced	YES
Service & Certification tag on system	YES

Comments

<p>Customer Signature</p> <p>Name [REDACTED] Phone [REDACTED] [REDACTED] [REDACTED]</p> <p>Signature [REDACTED] Date 12/28/2022</p>	<p>Technician Signature</p> <p>Name [REDACTED] [REDACTED] Phone [REDACTED] [REDACTED] [REDACTED]</p> <p>Signature [REDACTED] Date 12/28/2022</p>
--	---



Report of Automatic Sprinkler Systems
Inspection, Testing, and Maintenance of Kitchen
Systems

Inspector: [REDACTED] SEMI-ANNUAL Inspection Date: December 28, 2022 Service Ticket #: 184334

Site:	System Inspected:	Area:	Site Contact:
James J Peters VA Medical Center 130 West Kingsbridge Road, Bronx, NY, 10468	System # 66-079007 Type: Kitchen Panel:	Kitchen/Hood 2 Floor: Ground Building:	[REDACTED] [REDACTED] [REDACTED]

NOT_DISPLAY

Location of Kitchen Shunt Switch

KPGEA breaker #4 by double doors

Date Fusible Links Replaced

12/28/2022 (3)360. (1)Mechanical Pull Station

Renovation

N/A

Recharge

N/A

Fuel Shutdown

N/A

Electric

YES

Gas

YES

Last Hydro Test Date

2010

How many tanks

2

Size of Tank 1

3 gallon

COOKING APPLIANCE LOCATIONS FROM LEFT TO RIGHT:

Stove

N/A

Fryer

N/A

Griddle

N/A

All appliances properly covered w/ proper nozzles

YES

Duct & plenum covered w/ correct nozzles

YES

Check positioning of all nozzles

YES

System installed in accordance w/mfg. UL listing

YES

Hood.duct penetration sealed w/weld/UL device

YES

Check if seals intact, evidence of tampering

YES

If system has been discharge, report same	YES
Pressure gauge in proper range (if gauged)	N/A
Check cartridge weight (if applicable)	YES
Hydrostatic test date	YES
6 years maintenance date	YES
Inspect cylinders and mount	YES
Operate system from terminal link	YES
Test for proper operation from remote	YES
Check operation from micro switch	YES
Check operation of gas valve	YES
Clean nozzles	YES
Proper nozzle covers in place	YES
Check Fuse Links and clean	YES
Replace fuse links	YES
Check travel of cable nut/s hooks	YES
Piping & Conduit securely bracketed Between 1st and 2nd Link Housing, conduit needs to be supported.	NO
Proper separation between fryers & flame	YES
Proper clearance flame to filters	YES
Exhaust fan in operating order	YES
All filters replaced	N/A
Fuel shut-off in on position	YES
Manual & remote set seals in place	YES
Replace system covers	N/A
System operational & seals in place	YES
Slave system operational	YES
Clean cylinder and mount	YES
Fan warning sign on hood	YES
Personnel instructed in manual operation	YES
20 BC Extinguisher mounted	YES
Portable extinguishers properly serviced	YES
Service & Certification tag on system	YES

Comments

Customer Signature

Name [REDACTED]
 Phone [REDACTED]
 [REDACTED] [REDACTED]

Signature [REDACTED] Date 12/28/2022

Technician Signature

Name [REDACTED] [REDACTED]
 Phone [REDACTED]
 [REDACTED] [REDACTED]

Signature [REDACTED] Date 12/28/2022



Report of Automatic Sprinkler Systems
 Inspection, Testing, and Maintenance of Kitchen
 Systems

Inspector: [REDACTED] SEMI-ANNUAL Inspection Date: December 28, 2022 Service Ticket #: 184334

Site:	System Inspected:	Area:	Site Contact:
James J Peters VA Medical Center 130 West Kingsbridge Road, Bronx, NY, 10468	System # 66-079008 Type: Kitchen Panel:	Kitchen/Hood 3 Floor: Ground Building:	[REDACTED]

NOT_DISPLAY

Location of Kitchen Shunt Switch KPGEA breaker #4 by double doors	
Date Fusible Links Replaced 12/28/2022 (3)360. (1)Mechanical Pull Station.	
Renovation	N/A
Recharge	N/A
Fuel Shutdown	
Electric	YES
Gas	YES
Last Hydro Test Date 2010	
How many tanks 4 (3)gallon	
COOKING APPLIANCE LOCATIONS FROM LEFT TO RIGHT:	
Stove Burner, Stove top	
All appliances properly covered w/ proper nozzles	YES
Duct & plenum covered w/ correct nozzles	YES
Check positioning of all nozzles	YES
System installed in accordance w/mfg. UL listing	YES
Hood.duct penetration sealed w/weld/UL device	YES
Check if seals intact, evidence of tampering	YES
If system has been discharge, report same	YES
Pressure gauge in proper range (if gauged)	N/A
Check cartridge weight (if applicable)	YES
Hydrostatic test date	YES
6 years maintenance date	YES

UNITED FIRE PROTECTION CORP.

Work Ticket

Delivery Date: December 28, 2022

Ticket #: 184334.12282022

Account #: 66-07900

PO#

Scheduled by:

Site Name: James J Peters VA Medical Center

Address: 130 West Kingsbridge Road, Bronx, NY, 10468

Building

Site Contact:

Type of Call: Inspection

Work Tickets Notes: Call

Point of contact:

Scope of Work: Perform Semi Annual Kitchen inspection.

TO BE PERFORMED:

Site Act #	Frequency	Ctrl Panl	System	Area	Building	Str#	Str	Fl	City	St
66-079006	Semi Annual		Kitchen	Kitchen/ Hood 1		130	West Kingsbridge Road	Ground	Bronx	NY
66-079007	Semi Annual		Kitchen	Kitchen/ Hood 2		130	West Kingsbridge Road	Ground	Bronx	NY
66-079008	Semi Annual		Kitchen	Kitchen/ Hood 3		130	West Kingsbridge Road	Ground	Bronx	NY

Description of Work Performed:

Performed Semi-Annual Inspection and Maintenance of (3) Kitchen Systems Protecting Ground Level Kitchen Prep.

All Systems Left Normal and in Full Service.

Follow-up Required:

Kitchen Kitchen/Hood2

-Between 1st and 2nd Link Housing, conduit needs to be supported.

Kitchen Kitchen/Hood3

-Discharge Nozzle are not aligned with appliances.

Material Used:

Qty	Make	Model	Description
NA			

Technicians Actual Time for the Job:

Date	Technician	Disp	Arr	Dep	Trvl Frm Site	Total Trvl	HRPC	TOJ	Lunch
12/28/2022	[REDACTED]	19:00	19:00	20:30	01:00	01:00	T/H	01:30	00:00
12/28/2022	[REDACTED]	19:00	19:00	20:30	01:00	01:00	T/H	01:30	00:00

System Left: In Normal Operation
Is Call or Insp Complete? Yes
Need to Reschedule? No

Customer Signature

Name [REDACTED]
Phone [REDACTED]
[REDACTED]

Signature [REDACTED] Date 12/28/2022

Technician Signature

Name [REDACTED] [REDACTED]
Phone [REDACTED]
[REDACTED]

Signature [REDACTED] Date 12/28/2022