

**Pre-Quote RFI Log for B408 Conditioned Space**

<b>Date:</b>	<b>RFI No.</b>	<b>RFI QUESTION</b>	<b>GOVERNMENT RESPONSE</b>
3/16/2023	1	Does section 1.3.1.1 (unescorted access) apply to all subcontract employees for the project?	Yes
3/16/2023	2	Will a site superintendent with a DBIDS badge (1.3.2) be able to escort all subcontract employees in lieu of all subs receiving a Triple I?	One person with a DBIDS badge is allowed to escort 5 people and up to 2 vehicles.
3/16/2023	3	If awarded contract, how will our subs and us receive the AT Level 1 training? Will it be an online course, or will the base provide a day of training for us?	They can go to the following website: <a href="https://jko.jten.mil/courses/AT-level1/launch.html">https://jko.jten.mil/courses/AT-level1/launch.html</a>
3/21/2023	4	What is the footage for the conduit and cable run to the transformer that is not placed yet?	Use 30ft for bidding purposes
3/21/2023	5	Are we to reuse the existing exhaust fan after removal?	Yes
3/21/2023	6	What is the desired location for the new Unit(s)	The east side of the building is where we would like them placed.
3/21/2023	7	will sheetrock stop at flange of structural steel or continue to the outside skin of the building	sheetrock will continue to the insulation/outside skin. Metal studs must be anchored to the steel to support the sheetrock.
3/21/2023	8	Are we to tie into the existing sidewalk?	Yes, use doweling instructions similar to tying into the building.
3/21/2023	9	How are we to terminate the downspouts on the south side of the building?	install Flumes with grates in the sidewalk. See Sidewalk Flume details.
3/21/2023	10	Will there need to be duct detectors on the HVAC unit(s)?	Yes, the unit(s) shall have duct detectors on them.
3/21/2023	11	Do you want a parts and labor warranty for the package unit(s).	Yes, provide a 5 year parts and labor warranty from the date of shipment.
3/21/2023	12	Do you want to unsulate the underside of the new ridge cap?	Yes

[illegible]