

	REQUEST FOR INFORMATION REPORT (RFI)		RFI NO. 3 Before Award	PAGE NO. Page 1 of 1
	SOLICITATION NO. FA6006-23-B-0001	CONTRACT TITLE Add Restroom & Outside Air LVIS	PRIME CONTRACTOR	
Contractor's Request for Information				
REQUESTED BY:	DATE REQUESTED		Potential Cost Impact [No] Potential Schedule	
SUBCONTRACTOR				
RFI				
DRAWINGS				
INFORMATION REQUESTED:				
ATTACHMENTS FROM CONTRACTOR:				
<p>Question: Drawing E-601 Note 2 is calling for the existing feed from the visitors building to the inspection building to be replaced with larger size conductors. Removing the existing 3/0 and replacing with 300KCM. I would like to confirm that we are using copper conductors and we need an approximate footage of wire needed as the visitors building was not part of the walk thru. Also, what will the protocol be for performing the main feed swap over as they want to keep the building functional during construction. It is possible that both buildings will need to be shut down during this portion of work, inspection building panel VDP1 located in visitors building is feeding panel TLRP in inspection building.</p> <p>Response: We are using copper conductors.</p> <p>Please see the attached pdf drawing "B5310 - Visitor Center Electrical" to show the location of the electrical panel in the Visitor Center. There will need to be a shutdown of power during this installation. It is recommended that the Contractor return to the construction site to verify the distance for the installation of the new conduit and the footage of wire needed to complete this part of the job.</p>				
NOTE: THE RFI SYSTEM IS INTENDED TO PROVIDE AN EFFICIENT MECHANISM FOR RESPONDING TO CONTRACTOR'S REQUESTS FOR INFORMATION. IT DOES NOT PROVIDE AUTHORITY TO PROCEED WITH ADDITIONAL WORK. IF THE CONTRACTOR CONSIDERS THE RFI RESPONSE A CHANGED CONDITION, PROVIDE WRITTEN NOTICE TO THE CONTRACTING OFFICER'S REPRESENTATIVE IN ACCORDANCE WITH CONTRACT PROVISIONS.			QA REVIEWER'S SIGNATURE	DATE