

Questions and Answers from Site Visit

1. What size are the nozzles?
 - Two blast nozzles @ 7/16"
2. Is the descant dryer being removed and what is going in its place?
 - We (Altus AFB personnel) will move out the existing dryer.
3. Will aluminum piping be allowed?
 - If the piping is specs meet or exceed the maximum output pressure of the compressor system.
4. How will they navigate the machinery in the area and do they want installation in the quote?
 - They definitely need to quote the removal of the old pressure tank, the first compressor removal, the second compressor removal and relocate to first position and the placement of the new compressor. They will possibly need a forklift and or some other means of moving heavy equipment into tight areas. (Skates, pallet jack, Etc.)
5. How long can they afford to be down, while they are working?
 - We believe we can accommodate up to 5 days during the week for down time, but that is pressing the limits.
6. Is an electrician recommended to come out for the service?
 - YES, a licensed electrician will have to be provided to ensure all connections, wiring, and fuses are installed per NEC.